

**EXHIBIT A**

**EXHIBIT  
A**

May 24, 2024

**BY EMAIL AND FEDERAL EXPRESS**

iSun Industrial LLC  
400 Avenue D, Suite 10  
Williston, VT 05495  
Attn: Frederick (Kip) Myrick  
Email: [kip@isunenergy.com](mailto:kip@isunenergy.com)

With a copies to:

Tylor Thibault  
400 Avenue D, Suite 10  
Williston, VT 05495  
Email: [tylor@isunenergy.com](mailto:tylor@isunenergy.com)

and

Merchants National Bonding, Inc.  
P.O. Box 1448  
Des Moines, IA 50306-34  
Attn: Adam T. Grap, Attorney-in-Fact

and

Marsh & McLennan Agency/Insurance Associates  
8830 Stanford Blvd., Suite 250  
Columbia, MD 21045

Re: Surety: Merchants National Bonding, Inc.  
Payment Bond No. NME 1133  
Obligee: BD Solar Larson, LLC  
Principal: iSun Industrial, LLC  
**Notice of Termination for Default**

Dear Mr. Myrick:

We are writing in connection with the Engineering, Procurement and Construction Agreement dated December 23, 2022 ("Contract") between BD Solar Larson, LLC ("Owner") and iSun Industrial, LLC ("iSun"). Please be advised that this letter shall constitute formal notice that the Contract is terminated, effective immediately, due to the occurrence of a Contractor Event of Default.

Pursuant Section 11.2.1 of the Contract, failure to achieve "achieve Mechanical Completion within six (6) calendar months of the Mechanical Completion Deadline" is a Contractor Event of Default. Pursuant to Section 11.2.2, upon the occurrence of a Contractor Event of Default, the Owner terminate the Contract upon delivery of notice to iSun. Given the nature of the Contractor Event of Default in

question, iSun is not entitled to an opportunity to cure its default and the termination is effective immediately.

Please note that iSun's failure to achieve Mechanical Completion is only one of iSun's many Events of Contractor Default that give rise to the Owner's right to terminate the Contract. In taking this action to terminate the Contract, the Owner does not waive and expressly reserves its right to recover any and all damages, costs, and expenses, including reasonable attorneys' fees, as may arise out of iSun's default described herein, and iSun's numerous other material breaches of the Contract.

Thank you for your prompt attention to this very important matter.

Very truly yours,

DocuSigned by:

*Peter Scannell*

5F9F8D4F148C498...  
Peter Scannell

Head of Operations

cc: Shana Rothman, Esq. (via e-mail only)  
John P. Giffune, Esq. (via e-mail only)